

## August 23<sup>rd</sup> 2018 Street Construction Update

Northland Contractors will be finishing up with the Sub Cutting on 13th St. by this Friday.

Knife Lake Concrete will start to pour curb and gutter on 9th Avenue and 13th Street starting Friday morning, pending the weather.

Northland will then be falling back to the Alley North of 3rd Avenue to fix the Driveway Aprons to get them to be compliant.

Knife Lake will be back next week sometime to start the flat work on 9th Ave, Alley North of 3rd Ave, Alley North of 7th Ave, Alley North of 8th Ave.