



---

## 2018 Street and Alley Improvement Project

### *Construction Notice*

**June 22, 2018**

The Contractor will begin setting up the temporary water system on 9<sup>th</sup> Avenue on Monday, June 25<sup>th</sup>. It will take a few days to get the piping placed and ready for use.

It is anticipated the Contractor will begin connecting the individual house water services to the temporary water system starting on **Friday, June 29<sup>th</sup>**. You will be notified before work on your individual water service is started. Once the work is complete, you will be notified your water is transferred and ready for use again. The process is expected to take 1 to 2 hours to complete per house.

After all homes on the block have been switched over to the temporary water system, there will be another service interruption necessary when the Contractor cuts in to the existing water main. You will receive a separate notice with detailed schedule for that shut down at least 48-hours prior to it happening.

If you have any questions regarding this notice or the proposed work, please contact the City's on-site project representative, Garey Pankonin, at **763-355-4380**.

*We understand this construction will cause some inconvenience for the affected properties, and we appreciate your patience and cooperation as we work through this important project for the community.*