

2019 STREETS & ALLEYS IMPROVEMENT UPDATE

6/24/19

LAST WEEK: 8th Avenue/9th St to the West

- Traffic Control staged and installed
- Removal of the Trees
- Water Main shutdown to remove the old 12"x 4" water main "T" & install the 12"x 6" T
- Installation of a New Hydrant on the West end of 8th Avenue/9th Street
- Removal of the Concrete Pavement and Concrete Curb & Gutter
- Removal & Installation of 2 Sanitary Sewer structures
- Removal and Installation of 8" Sanitary Sewer Main
- Staged the Temporary Water in the resident's yard to be ready to hook up for next week
- Full Depth sawing of the Construction Limits of the Project

THIS WEEK: 8TH Avenue/9th St to the West

- Water Main shutdown to install a 6" Gate Valve at the North West quadrant of 8th Avenue & 9th Street and attach to existing 4" water main running East on 8th Avenue.
- Removals of the Concrete Sidewalk
- Removal of the 4" water main & Installation of the new 6" water main.
- Removal of the Concrete Sidewalk as the Contractor hookups the Water & Sewer Services